

# SUSSEX SOLAR PROJECT

---

## UNBUILT SITES

### **I. HARDYSTON BOARD OF EDUCATION**

**A. Middle School Ground Mounts – Vanguard has completed all the trenching work for the middle school. Inverter pads have been poured and inverters have been set. Vanguard has completed the racking installation and is currently installing the panels. Some time was lost due to the PARCC testing at the school, however Vanguard is currently having their electricians add manpower as well as work on Saturday to keep moving and make up time with the wire pull and panel installation. Vanguard has reached out to JCP&L to make them aware that a shutdown is going to be needed for the tie-in to the building.**

**B. Elementary School Ground Mounts (Located in Franklin Borough) – It has been brought to Jingoli’s attention that the Elementary School may not want to proceed with the project. Jim Sekelsky reached out to Jingoli on April 28<sup>th</sup>, 2016 to inform them that there have been concerns brought up by parents regarding safety and security and they would like to put a stop to the project. Jim stated that there will be further discussions with board members regarding keeping the project moving forward but he requested no more work is to be done regarding the Elementary School until further notice. Jim did state that there will be a concrete resolution on this project by the May 12th board meeting. If deemed necessary, the solar team will attend any meetings to address the areas of concern.**

# SUSSEX SOLAR PROJECT

---

## II. KITTATINNY HIGH SCHOOL

**Roof Mount – The interconnection agreement has been executed from the local unit and sent over to Vanguard on May 4<sup>th</sup>, 2016. Vanguard needs to submit the interconnection to JCP&L for them to review and sign off on. The expected turnaround time JCP&L is approximately 5 weeks from receipt. Jingoli will set up a pre-construction meeting with Kittatinny to go over the procedures and construction activates.**

## III. SPARTA BOARD OF EDUCATION

**Middle School Ground Mounts -- The interconnection agreement has been executed from the local unit and sent over to Vanguard on May 1<sup>st</sup>, 2016. Vanguard needs to submit the interconnection to JCP&L for them to review and sign off on. The expected turnaround time JCP&L is approximately 5 weeks from receipt. Jingoli will set up a pre-construction meeting with Sparta to go over the procedures and construction activates.**

## IV. SUSSEX VO-TECH

**A. Ground Mounts –.Silt fence installation is complete and construction fence installation is underway. Post installation is underway on the north array and will start on the south array the week of 5-9-2016.**

**B. Roof Mount – Vanguard did receive permits on Wednesday April 27<sup>th</sup>, 2016. Construction on this array will not start until the school is out for summer break so as not to disrupt students and staff.**

# SUSSEX SOLAR PROJECT

---

## Alternate Sites for the Sparta High School Allocation:

### Valley Road School Roof Mount

- Vanguard, Jingoli, and Sunlight presented to the Board March 16<sup>th</sup>, 2016 to go over the solar project. The Board seemed interested and stated they would have a resolution on if they will be proceeding with the project or not. Vanguard did receive some additional questions regarding the project and has provided answers. As of 5/6/2016, no firm update has been provided from the school. The team will reach out to Gordon Gibbs for an update.
- Sunlight General is currently investigating the feasibility of utilizing alternate county sites. The county provided Jingoli with a list of county sites, Jingoli forwarded the list over to Sunlight and they have begun to investigate what site would work best for solar.

# SUSSEX SOLAR PROJECT

---

## Miscellaneous Items:

### Sussex County Community College Racking Repair

- Sunlight had to go back and do quality assurance to get an exact number on how many arrays will need this repair. It appears that only 75% of the racking will need this repair. This will lower the price for the material along with lowering the price for the labor. Jingoli is requesting a revised quote from the electrical contractor that was contacted.

### Wheatsworth Facility Meter Relocation

- Sunlight did perform the meter relocation. Now that operation is complete, Sunlight has been in contact with JCP&L and should be receiving the “lost” revenue in the near future.