

SUSSEX SOLAR PROJECT

UNBUILT SITES

I. HARDYSTON BOARD OF EDUCATION

A. Middle School Ground Mounts – Vanguard has completed 95% of the trenching work. The last section of trenching will be backfilled when the electrical duct bank is complete and all cable has been pulled. This is the area behind the school that goes up the hill. Vanguard did receive delivery of all the panels for the site and the 500kW inverter. Equipment pads are being laid out and will be poured by early next week. Panel installation was delayed this week due to Educational Testing at the school. Panel installation is starting next week and currently Vanguard is still on track for a mid-May completion.

B. Elementary School Ground Mounts (Located in Franklin Borough) – The schedule for the Tree Removal and GPR (Ground Penetrating Radar) has been pushed back due to an amendment on Vanguards contract for the addition of Hardyston Elementary School. Vanguard drafted up the contract amendment and it has been sent over Sunlight on 4/13/2016 for approval and execution. Sunlight did come back with a few questions regarding the amendment and Jingoli did provide clarification on their concerns. Sunlight should be able to execute this and send back to Vanguard for them to submit to the NJCEP.

II. KITTATINNY HIGH SCHOOL

Roof Mount – Vanguard, Sunlight and Jingoli met with the attorney for Kittatinny on Tuesday March 29th, 2016 to go over the concerns with the Interconnection Agreements. Sunlight did provide to Daggett and Kraemer the existing Interconnection Agreement and Power Purchase Agreement that is already in effect. This existing IA has the same verbiage that the new document has. As of 4/21/2016 there has been no resolution to the concerns. Jingoli has been informed that Sunlight did reach out to the county to seek some assistance.

SUSSEX SOLAR PROJECT

III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – Vanguard received note that the Interconnection Agreement amendments will not be discussed until April 11th, 2016 at the Sparta Committee meeting. As of 4/21/16 there has been no feedback from the committee meeting. If it is amendable, Sparta will then present the option to the full board on April 25th, 2016 authorizing the execution of the Interconnection Agreement. Jingoli is going to reach out to Sparta to see if it would be beneficial if the team attends the committee meeting and/or the board meeting to answer any questions. Vanguard did receive the comments from the zoning official on 3/21/2016. Zoning is requesting that additional landscaping is to be added as well as the trees that are being used to block the view of the solar array. Vanguard provided a price for the additional landscaping that zoning is requesting, the total came to \$17,305.00.

As of 4/21/2016, the review of the building permits have been complete. Vanguard needs to provide payment to receive the permits. Vanguard anticipates picking up the permits on Monday April 25th, 2016.

IV. SUSSEX VO-TECH

A. Ground Mounts – The zoning review has been complete with no comments. GPR (Ground Penetrating Radar) has been complete along with layout of the site. Vanguard and Jingoli had a pre-construction meeting with the school and the school had no major concerns. The team walked the site with Matt Geary to establish the procedures and laydown areas for Vanguard. As of 4/21/2016, the review of the building permits have been complete. Vanguard needs to provide payment to receive the permits. Vanguard anticipates picking up the permits on Monday April 25th, 2016. Work to commence next week includes temporary fencing, silt fence, and site preparation.

B. Roof Mount – As of 4/21/2016, the review of the building permits have been complete. Vanguard needs to provide payment to receive the permits. Vanguard anticipates picking up the permits on Monday April 25th, 2016

SUSSEX SOLAR PROJECT

Alternate Sites for the Sparta High School Allocation:

Valley Road School Roof Mount

- Vanguard, Jingoli, and Sunlight presented to the Board March 16th, 2016 to go over the solar project. The Board seemed interested and stated they would have a resolution on if they will be proceeding with the project or not. Vanguard did receive some additional questions regarding the project and has provided answers. As of 4/15/2016, no update has been provided from the school. The team will reach out to Gordon Gibbs for an update.

Sussex County Municipal Utilities Authority

- This project was discussed with the SCMUA board and they have denied the project. Sunlight is going to continue searching for a replacement site for the Sparta High School Roof array.

SUSSEX SOLAR PROJECT

Miscellaneous Items:

Sussex County Community College Racking Repair

- Sunlight did present Jingoli with a quote for the material and labor associated with the repair. Jingoli met with an electrical contractor on 4-12-2016, that they have used in the past to get a quote for the racking repair. Jingoli did present the quote to Sunlight for approval on 4-14-2016. The electrical contractor had an RFI (Request for Information) for the racking manufacturer. This is currently under review with Schletter.

Wheatsworth Facility Meter Relocation

- Sunlight did perform the meter relocation successfully on Saturday March 26th, 2016. Sunlight did receive final electrical inspection April 8th, 2016 and the system is currently generating. This meter relocation has been complete. Sunlight still needs to work with JCP&L to receive the revenue from when the system was installed. The total cost for the Wheatsworth repairs totaled \$9,169.72.