

	Array Type	System Size (kW DC)	Structural Analysis	Electrical Drawings	Interconnection Agreement	Planning Board	Soil Conservation District	Construction Permits	Tree Removal/Brush Clearing	GPR & Survey	Material Delivery & Mobilization	Construction Schedule (In Work Days)	Post Installation Commencement	Panel Delivery
Hardyston Middle School	Ground North	577.39	N/A	Completed	Approved	Approved	Approved	Completed	Completed	Completed	3/14/2016	6/22/2016 (Anticipated Completion Date)	3/21/2016	4/18/16 Complete
	Ground South	293.20												
Kittatinny High School	Roof	397.65	Completed	Completed	Approved	N/A	N/A	Completed	N/A	N/A	Week of 6/25/2016	44 Days from Commencement - Preconstruction meeting is 6/1/16	N/A	TBD
Sparta Middle School	Ground	484.11	N/A	Completed	Approved	Approved	Approved	Completed.	Minor Tree Removal	Completed	Week of 6/25/2016	35 working Days from Commencement - Approximate start is 6/22/16	TBD	TBD
Sussex Tech School	Ground North	248.82	Completed	Completed	Approved	Approved	Approved	Completed	N/A	Completed	Week of 5/2/2016	8/26/2016 Completion	5/3/2016	5/23/2016
	Ground South	577.61											Week of 5/9/2016	5/23/2016
	Roof	76.56											N/A	5/23/2016
Valley Road School	Roof	250 (Est.)	TBD	TBD	TBD	TBD	N/A	TBD	N/A	N/A	TBD	TBD	N/A	TBD