



FY 2017 Sussex County Resurfacing Program Distributed: April 9, 2018

PROJECT START-UP NOTICE

Project:

FY 2017 Program - 2018 Construction

Includes the Milling, Paving, and Striping of select distressed Sussex County Routes; Route selection is predicated upon a conditional assessment and rating completed by the Sussex County Division of Engineering and Sussex County Division of Public Works. Resulting route ratings are used to prioritize roads for allocations of available resources.

Contract & Funding:

- Low Bidder: Schifano Construction Corp.
- Contract awarded at Oct 11, 2017 Freeholder Meeting in the amount of \$8,002,187.28.
- Miles of Road in 2017 Program: 36.05
- Funded through NJDOT State Aid & County Capital

Anticipated Schedule:

- Construction is anticipated to begin April 16, 2018.

MILLING & PAVING:

- Apr 16-27: CR 519 Ridge Rd
- Apr 30-May 4: CR 618 Willows Rd
- May 7-14: CR 619 Swartwood Lake East Side
- May 15-21: CR 669 Limecrest Rd
- May 22-23: CR 673 Blair Rd
- May 24-31: CR 636 Mattison School House Rd
- Jun 1-15: CR 650 Deckertown Turnpike
- Jun 18-29: CR 521 River Rd

STRIPING & PAVEMENT MARKINGS:

- Apr 30-May 1: CR 519 Ridge Rd
- May 7: CR 618 Willows Rd
- May 16: CR 619 Swartwood Lake East Side
- May 23: CR 669 Limecrest Rd
- May 25: CR 673 Blair Rd
- Jun 6: CR 636 Mattison School House Rd
- Jun 18-19: CR 650 Deckertown Turnpike
- Jul 2-3: CR 521 River Rd



Typical Milling Operation



Typical Paving Operation

Note:

Tentative schedule based on progression of the contractor. Subject to change based on weather or other unforeseen circumstances.

Traffic Impacts: EXPECT DELAYS.

Most work conducted under single lane closures.

Contact Information:

For more information about this project please feel free to contact the Sussex County Division of Engineering at 973-579-0430 or emails can be sent to dpw@sussex.nj.us



FY 2017 Sussex County Resurfacing Program Distributed: April 9, 2018

Work Location Map:

