



DEPARTMENT OF ENGINEERING AND PLANNING
Division of Engineering
One Spring Street
Newton, New Jersey 07860
973-579-0430
dpw@sussex.nj.us
John C. Risko, P.E., P.L.S., P.P.
Division Director/Assistant County Engineer

Bridge V-39 (Owens Station Road)

Distributed: September 2, 2014

Project:

Rehabilitation of Sussex County Bridge V-39 (Bassetts Bridge)

Carrying CR 642 (Owens Station Road) over Wallkill River, Vernon & Wantage Townships, Sussex County, New Jersey

Designer: Pickering, Corts & Summerson, Inc.
Newtown, PA

Contractor: Awarded to Sparwick Contracting, Inc., of Lafayette, NJ for \$1,087,466.00

Updated Construction Schedule:

Bid Award: August 13, 2014

Construction Start Date: **August 21, 2014**

Construction Completion Date: **December 2014**

Construction Funding:

2012 NJDOT Local Bridges Future Needs Grant
2014 County Capital

**ROAD CLOSURE WILL REMAIN IN EFFECT
FOR THE DURATION OF CONSTRUCTION**

Construction Activities:

- Install stream maintenance and soil erosion & sediment control measures – *In Progress*
- Remove asphalt wearing surface and hydro-scarify concrete bridge deck – *In Progress*
- Remove concrete bridge sidewalk, brush curb and bridge rail
- Reconstruct subsurface abutment drainage system
- Construct new reinforced concrete bridge deck
- Reconstruct drainage inlets
- Construct reinforced concrete bridge parapets
- Perform concrete repairs to bridge pier, bearing seats and abutments
- Landscape

For more information about this project please feel free to contact Susan Delmar, P.E., at the Sussex County Division of Engineering at 973-579-0430 or dpw@sussex.nj.us



Milling Asphalt Wearing Surface & Concrete Bridge Deck




Work Platform Installation - South Bridge Fascia



DEPARTMENT OF ENGINEERING AND PLANNING
 Division of Engineering
 One Spring Street
 Newton, New Jersey 07860
 973-579-0430
dpw@sussex.nj.us
 John C. Risko, P.E., P.L.S., P.P.
 Division Director/Assistant County Engineer

Bridge V-39 (Owens Station Road)

Distributed: September 2, 2014



Future updates of the project schedule will be provided as dates and durations are confirmed.