



## 2014 Sussex County Micro Surfacing Program Distributed: August 26, 2014

### PROJECT UPDATE NOTICE

#### Project:

The County of Sussex has a Value Engineered Pavement Management System which is intended to maximize the service life of its asphalt paved road system. "Micro Surfacing" is one technique consisting of a tough, durable, skid resistant thin asphaltic overlay.

The 2014 Sussex County Micro Surfacing Project has three (3) objectives:

1. Restoration & Repairs: Under warranty, the 2013 Micro Surfacing Contractor will repair and/or restore some unexpected deficient areas from last year's Micro Surfacing Program.
2. Re-application & Enhancement: In conjunction with warranty repairs, the contractor will provide an additional layer of Micro Surfacing over roadway areas treated in 2013 to provide a more robust surface to cost-effectively extend the useful life of the micro surfacing treatment.
3. New Application: To provide a first-time treatment of relatively new, yet aging County asphalt paved roadways to maintain an effective skid-resistance wearing surface at relatively minimal cost.

#### Contract & Funding:

- Contractor: Asphalt Paving Systems
- 100% Sussex County Capital Funds
- Miles of Road in 2014 Program: 17
- **Project Budget: \$650,000.00**

#### Traffic Impacts:

**EXPECT DELAYS;** Most work conducted under mobile single lane closure.

#### Contact Information:

For more information about this project please contact Elizabeth Awad, Assistant Engineer at the Sussex County Division of Engineering: 973-579-0430 or emails can be sent to [dpw@sussex.nj.us](mailto:dpw@sussex.nj.us)



Micro Surfacing Operation on CR 626, Hampton

#### Work Schedule:

**Work Hours: In road approximately 8:00 a.m. - 6:00p.m.**

##### Long Line Removal:

- ✓ Aug 11-20: CR 626 Halsey Rd - **Complete**
- ✓ Aug 14: CR 521 Stillwater Rd - **Complete**
- ✓ Aug 15-18: CR 565 Glenwood Rd - **Complete**
- ✓ Aug 18: CR 565 Lewisburg Creamery Rd - **Complete**
- ✓ Aug 19-21: CR 629 Wykertown Rd - **Complete**
- ✓ Aug 20-21: CR 628 Branchville Lewisburg Rd - **Complete**

##### Micro Surfacing:

- ✓ Aug 15-16: CR 626 Halsey Rd - **Complete**
- ✓ Aug 18-19: CR 521 Stillwater Rd - **Complete**
- **Aug 20-22: CR 565 Glenwood Rd – Resume Sep 2-4**
  - Sep 5: CR 565 Lewisburg Creamery Rd
  - Sep 6-9: CR 629 Wykertown Rd
  - Sep 10: CR 628 Branchville Lewisburg Rd

##### Striping & Pavement Markings:

- ✓ Aug 25: CR 626 Halsey Rd - **Complete**
- CR 521 Stillwater Rd – **In Progress**
  - Sep 8-9: CR 565 Glenwood Rd and CR 565 Lewisburg Creamery Rd
  - TBD: CR 629 Wykertown Rd
  - TBD: CR 628 Branchville Lewisburg Rd



**2014 Sussex County Micro Surfacing Program Distributed: August 26, 2014**

**Project Location Map:**

