



**PROJECT COMPLETION NOTICE**

**Project:**

**FY 2017 Program - 2018 Construction**

Includes the Milling, Paving, and Striping of select distressed Sussex County Routes; Route selection is predicated upon a conditional assessment and rating completed by the Sussex County Division of Engineering and Sussex County Division of Public Works. Resulting route ratings are used to prioritize roads for allocations of available resources.

**Contract & Funding:**

- Low Bidder: Schifano Construction Corp.
- Contract awarded at Oct 11, 2017 Freeholder Meeting in the amount of \$8,002,187.28.
- Miles of Road in 2017 Program: 36.05 (37.60 including CR 517)
- Funded through NJDOT State Aid & County Capital

**Anticipated Schedule:**

- Construction began on April 17, 2018.
- Construction completed August 24, 2018.

**MILLING & PAVING:**

- ✓ Apr 17-May 4: CR 519 Ridge Rd *-complete*
- ✓ May 4-9: CR 618 Willows Rd *-complete*
- ✓ May 10-21: CR 619 Swartswood Lake East Side *-complete*
- ✓ May 21-25: CR 669 Limecrest Rd *-complete*
- ✓ May 29-Jun 4: CR 636 Mattison School House Rd *-complete*
- ✓ Jul 2-Aug 3: CR 650 Deckertown Turnpike *-complete*
- ✓ July 20-Aug 10: CR 521 River Rd *-complete*
- ✓ Aug 13-14: CR 673 Blair Rd *-complete*
- ✓ Aug 15-17: CR 517 Munsons Corner Rd *-complete*

**STRIPING & PAVEMENT MARKINGS:**

- ✓ May 9: CR 519 Ridge Rd *-complete*
- ✓ May 15: CR 618 Willows Rd *-complete*
- ✓ May 22: CR 619 Swartswood Lake East Side *-complete*
- ✓ June 7&12: CR 636 Mattison School House Rd *-complete*
- ✓ May 30 & June 8: CR 669 Limecrest Rd *-complete*
- ✓ Jul 27-Aug 21: CR 650 Deckertown *-complete*
- ✓ Aug 17-21: CR 521 River Rd *-complete*
- ✓ Aug 22: CR 673 Blair Rd *-complete*
- ✓ Aug 22&24: CR 517 Munsons Corner Rd *-complete*



Milling Operations on CR 650



Paving Operations on CR 521

**PROJECT PUNCH LIST ITEMS:**

To be completed as required

**Contact Information:**

For more information about this project please feel free to contact Josh Roe, Engineer Trainee at the Sussex County Division of Engineering at 973-579-0430 or emails can be sent to dpw@sussex.nj.us.



**FY 2017 Sussex County Resurfacing Program**

**Distributed: September 10, 2018**

**Work Location Map:**

